

Grantee: Pinellas County, FL

Grant: B-08-UN-12-0015

October 1, 2016 thru December 31, 2016 Performance



Grant Number:

B-08-UN-12-0015

Obligation Date:**Award Date:****Grantee Name:**

Pinellas County, FL

Contract End Date:**Review by HUD:**

Original - In Progress

Grant Award Amount:

\$8,063,759.00

Grant Status:

Active

QPR Contact:

Brook R. Gajan

LOCCS Authorized Amount:

\$8,063,759.00

Estimated PI/RL Funds:

\$1,500,000.00

Total Budget:

\$9,563,759.00

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

Pinellas County communities are experiencing high volumes of foreclosed and abandoned properties. Based on data provided by HUD and additional analysis conducted by the County, several areas are experiencing high risks of abandonment, high concentrations of subprime loans, and high predictions of additional foreclosures. Current foreclosed and abandoned properties, and the risk of additional properties being foreclosed or abandoned, are causing blighting conditions that are leading to declining home values.

Distribution and and Uses of Funds:

Pinellas County will use NSP funds to acquire the properties in areas experiencing the greatest risks of abandonment, the highest concentrations of subprime loans, and at the highest risk of additional foreclosures. These steps will help stop the blighting influence these properties are having in our communities and slow down the decline in home values.

Definitions and Descriptions:**Low Income Targeting:****Acquisition and Relocation:****Public Comment:****Overall****Total Projected Budget from All Sources****This Report Period**

N/A

To Date

\$8,967,947.62

Total Budget

\$0.00

\$8,967,947.62

Total Obligated

\$0.00

\$8,967,947.62

Total Funds Drawdown

\$0.00

\$8,418,031.31

Program Funds Drawdown

\$0.00

\$8,009,511.53



Program Income Drawdown	\$0.00	\$408,519.78
Program Income Received	\$0.00	\$719,974.79
Total Funds Expended	\$2,863.82	\$8,989,235.65
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$1,209,563.85	\$0.00
Limit on Admin/Planning	\$806,375.90	\$753,013.18
Limit on State Admin	\$0.00	\$753,013.18

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$2,015,939.75	\$2,088,031.50

Overall Progress Narrative:

Since program inception, Pinellas County has acquired 23 foreclosed single family houses; thirteen (13) under the Acquisition Rehab Program and ten (10) under the Demolition Program. Twelve (12) of the houses have been sold through the Acquisition Rehab Program. Due to the excessive time on the market, the one (1) remaining rehabilitated house was rented to an eligible tenant during the quarter. Ten (10) houses were acquired and demolished through the Demolition Program. Construction of Four (4) new single family homes has been completed, of which, four (4) houses previously sold. Five (5) lots remain vacant. During the quarter construction financing loans were closed for house construction on four (4) of the vacant single family lots. The four homes are in the construction phase and will be completed over the next 60 days. One of the homes has been pre-sold.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
ACQREHAB, Acquisition Rehab Program	\$0.00	\$3,000,000.00	\$2,657,111.06
ADMIN, Administration	\$0.00	\$800,000.00	\$738,893.74
BANK, Land Banking Program	\$0.00	\$0.00	\$0.00
DEMO, Demolition Program	\$0.00	\$600,000.00	\$442,878.71



DPA, Direct Homeownership Assistance	\$0.00	\$544,209.44	\$99,903.02
RENTAL, Rental Program	\$0.00	\$4,070,725.00	\$4,070,725.00



Activities

Project # / Title: ADMIN / Administration

Grantee Activity Number: ADMIN-NSP

Activity Title: ADMIN-NSP

Activity Category:

Administration

Project Number:

ADMIN

Projected Start Date:

03/09/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

03/09/2013

Completed Activity Actual End Date:

Responsible Organization:

Pinellas County Community Development

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$753,013.18
Total Budget	\$0.00	\$753,013.18
Total Obligated	\$0.00	\$753,013.18
Total Funds Drawdown	\$0.00	\$753,013.18
Program Funds Drawdown	\$0.00	\$738,893.74
Program Income Drawdown	\$0.00	\$14,119.44
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,938.11	\$799,772.73
Pinellas County Community Development	\$1,938.11	\$799,772.73
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide general administration and planning activities required to receive NSP funding and successfully implement the activities identified in the NSP program.

Location Description:

This activity will be carried out in the census tracts identified in Exhibit A; other census tracts may have equal need, as they are identified when implementing the programs.

Activity Progress Narrative:

During the quarter, Pinellas County continued to conduct program management and compliance activities.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DEMO / Demolition Program

Grantee Activity Number: DEMO-DEMO

Activity Title: DEMO-DEMO

Activity Category:

Clearance and Demolition

Project Number:

DEMO

Projected Start Date:

03/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition Program

Projected End Date:

03/09/2013

Completed Activity Actual End Date:

Responsible Organization:

Pinellas County Community Development

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2016

N/A

To Date

\$196,999.39

Total Budget

\$0.00

\$196,999.39

Total Obligated

\$0.00

\$196,999.39

Total Funds Drawdown

\$0.00

\$116,631.92

Program Funds Drawdown

\$0.00

\$115,900.85



Program Income Drawdown	\$0.00	\$731.07
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$925.71	\$148,932.67
Pinellas County Community Development	\$925.71	\$148,932.67
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will address neighborhood stabilization within the identified target areas by removing blighted structures and the redevelopment of demolished or vacant properties acquired through the DEMO-ACQ Activity. Properties under this activity may be redeveloped with housing that will become part of the Homeownership Program or the Rental Program. Property addressed under this activity that meet the NSP Plan’s definition of blighted are exempt from the requirement that the property must be foreclosed or abandoned. Eligible costs under this activity include, but are not limited to, costs associated with acquisition, demolition, clearance and redevelopment of the site. Eligible homebuyers for the newly constructed home will be required to complete an eight (8) hour HUD approved homebuyer counseling class. Multi-family projects will be monitored in a manner consistent with HOME regulations. The tenure of the beneficiaries of this activity can be either that of rental or homeownership.

Location Description:

This activity will be carried out in the target areas as referenced in Section A – Areas of Greatest Need and other census tracts with equal need, as they are identified throughout the program.

Activity Progress Narrative:

During the quarter, Pinellas County continued to maintain vacant properties. Construction financing loans were closed for house construction on five (5) of the vacant single family lots. The four homes are in the construction phase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/7

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/7
# of Singlefamily Units	0	0/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/7	0/7	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

